


Brighton East Streetscape Upgrade Update

Friday 1 November 2019 • Edition 3



Works update

Council is pleased to report that the works at Brighton East Village are on track. We have successfully installed the new underground water storage systems in Hawthorn Road and Clive Street and works are currently underway to enhance the streetscape along the eastern side of the shopping centre.

These works include upgrading the footpaths with new concrete paving, planting new garden beds and additional street trees and installing new street furniture.

We are also currently undertaking works to connect the new storm water storage tanks to the outfall drainage system along Nepean Hwy Service Lane. Final drainage connection works are expected to be completed by the end of December, pending final asset relocation works by service authorities. This aspect of the project will have minimal impact on the centre.

Council coordinating with NBN install

The NBN roll-out has been completed in the activity centre. Council has worked closely with NBN authority to bring forward NBN installation works in the area to ensure smooth coordination with our streetscape improvements.

Your patience is appreciated

While Council is pleased with the works at Brighton East and the speed at which it is being delivered, we understand that this is a disruption to traders and the normal flow of the centre and the street. Council appreciates the cooperation being provided to our contractors to facilitate the works being completed quickly and efficiently.

Stay informed

To receive regular updates as the project progresses be sure to follow the project on Have Your Say at bayside.vic.gov.au/HaveYourSay

For more information

David Conomy

Phone: 9599 4779

Email: dconomy@bayside.vic.gov.au

Brighton East Streetscape Staging Plan

This indicative staging plan shows how the contractor will be approaching the scheduled works within Brighton East Village. We will provide updates on the start times as we progress.



Project timeline

- **Stage 1 - Clive Street Carpark**
Late August
- **Stage 2 - Hawthorn Rd East Side**
Late September
- **Stage 3 - Hawthorn Rd West Side**
November
- **Stage 4 - Nepean Hwy Service Lane - Drainage Works**
November
- **All Stages - Street Furniture Installation**
November
- **Expected Project Completion**
December